



Start Up Preparation Checklist

AMU – 100% OA

Titan Air authorized personnel will be on the job site to perform supervised start up only. A service representative of installing contractor must be present to perform start-up, supervised by Titan Air authorized personnel, and correct potential problems. If the items below are not completed upon arrival of Titan Air authorized personnel they may leave and additional expense will be incurred for return trip to job site.

Titan Model # _____ Titan Serial # _____

	<input checked="" type="checkbox"/>	Initial
Gas supply piping	<input type="checkbox"/>	_____
Gas supply piping purged	<input type="checkbox"/>	_____
Gas supply pressure matches name plate information	<input type="checkbox"/>	_____
Field electrical		
Supply voltage matches name plate information	<input type="checkbox"/>	_____
Main supply wiring to equipment disconnect	<input type="checkbox"/>	_____
Remote panel wiring complete	<input type="checkbox"/>	_____
Shielded cable, as indicated on schematic, in place	<input type="checkbox"/>	_____
Optional damper (if ordered) actuator wired	<input type="checkbox"/>	_____
Other optional feild wired components completed	<input type="checkbox"/>	_____
Blower checked for correct rotation	<input type="checkbox"/>	_____
Exhaust Stack Properly Installed	<input type="checkbox"/>	_____